



110 Fieldcrest Avenue, #8  
6<sup>th</sup> Floor  
Edison, New Jersey 08837  
tel: 732-225-7000  
fax: 732-225-7851

February 26, 2025

Mr. Joe Danielsen  
Executive Director  
Franklin Township Sewerage Authority  
70 Commerce Drive  
Somerset NJ 08873

Subject: Monthly Engineer's Report – March 2025

Dear Mr. Danielsen

Enclosed for review by the Board and Authority staff is our Engineer's Report covering activity through the end of the month of February 2024.

Please feel free to call me if you have any questions regarding the enclosed.

Very truly yours,

Howard S. Matteson, P.E., BCEE  
Senior Project Manager  
CDM Smith Inc.

File: 5399 (FTSA)



## ENGINEER'S REPORT FOR FEBRUARY 2025

This report covers the following work activities through the end of February 2025.

### **FINANCIAL AND SCHEDULE SUMMARY**

<b>Project</b>	<b>Estimate to Complete (months)</b>	<b>Months Active</b>	<b>Project Budget</b>	<b>% Spent</b>
High Bay Garage Facility (1)	2	59	\$245,750	102.2%
Somerset Street Pumping Station Rehab (2)	1	39	\$147,100	116.7%

(1) DRCC and Somerset County Planning Board Coordination Remaining

(2) After rescoping

### **ENGINEERING SERVICES SUMMARY**

- A. High Bay Garage Facility
- B. Somerset Street Pumping Station Rehabilitation

### **ENGINEERING SERVICES DETAIL**

#### **A. High Bay Garage Facility**

**YELLOW**

##### Permitting Activity

During the period, CDM Smith continued work on the following:

- Performed stormwater modeling scenarios to reduce peak runoff per DRCC guidance.
- Provided concept of conservation easement layout to DRCC for consideration. This easement would be located on the adjacent property.

Once DRCC provides input as to the location and legal requirements for the proposed conservation easement (required to address the location of the High Bay Garage partially within the currently defined stream corridor), the formal response to the DRCC comment letter can be finalized.

## Engineer's Report for February 2025

### Construction Activity

Construction is complete.

### Issues/Blockers

- Approvals from the DRCC and Somerset County Planning Department are required. Both outstanding activities are linked to the DRCC coordination and approval.

Milestone	Initial Start Date	Rev Start Date	End Date / Milestone	Comments
NTP			4/9/20	Executed contract
Preliminary Design Report	5/20/20	8/20/20		Submission of 30% Design for FTSA review
60% Design Workshop	7/15/20	<del>8/31/20</del>		Project on hold
	9/10/21			Project off hold
Preliminary Discussions	Dec 2021		12/15/21	Preliminary discussion from BlueScope/ Cypreco
Performance Requirements	Dec 2021			Changed baseline Initial Start.
Preliminary Pricing	Dec 2021	Jan 2022		
Pricing Review	Feb 2022	8/1/2022	8/8/2022	Revised price proposal is under review
Project Planning	Aug 2022			
Notice to Proceed	Sept 2022	9/2/2022		
Submit Footings & Foundation Permit	Oct 2022	10/20/22		Approved
DRCC Jurisdictional Determination	Oct 2022	10/21/22	10/28/22	Project is determined to be a Major Project.
DRCC Major Project Application	Dec 2022		Ongoing	Initial Submittal Dec 2022 Resubmittal Aug 2023 Resubmittal end of Dec 2023 Resubmittal end of Oct 2024
Submit MEP Permit	Nov 2022	12/9/22		
Pour Foundation	Dec 2022		12/30/22	Footings and dumpster pad anticipated by 12/2
Pour Slab	Dec 2022		1/20/23	finished
Building Erection	Mar 2023		Apr 2023	
Interior Work and Cleanup			May 2023	
Approval of CO #9 – Phase II			5/12/23	Approval of Phase II work
Completion of retrofit work to Existing Garage	7/15/23		8/30/23	
Somerset County Planning Board	8/1/2023		Ongoing	Initial Submittal Aug 2023 Resubmittal Dec 2023 [Linked DRCC submittal] Resubmittal Oct 2024
Obtain all Building Permits from Township	9/30/23			
Start Work on Phase II	10/1/23			

Engineer's Report for February 2025

Milestone	Initial Start Date	Rev Start Date	End Date / Milestone	Comments
Construction Completion			5/15/24	
Closeout Documentation			11/26/24	Warranty and As-Builts - received

**B. Somerset Street Pumping Station Rehabilitation**

**GREEN**

Permitting and Funding Activity

- CDM Smith and FTSA met with a representative of NJDEP onsite during the period for an interim inspection required for NJIB compliance. During the meeting, the requested project documentation (shop drawings, testing data, etc.) was provided to NJDEP and the project progress was reviewed.

Construction Activity

Following are the construction related activities during the period:

- The Godwin pump and Davit Crane were set, and work continued on installing the grinder in the new channel location.
- The Contractor is planning to complete a number of minor outstanding items on Thursday 2/27/25 including electrical finish work, installation of gauges and drain, and additional piping supports. Formal startup of the Godwin pump with representative of Pumping Services Inc will occur on Friday 2/28/25.

Milestone	Initial Start Date	Rev Start Date	End Date / Milestone	Comments
NTP	-	-	8/17/20	Executed contract
Draft Design Documents	9/24/20	<del>10/31/20</del> 11/15/20 TBD		Coordinating with NJDEP.
Project Rescoping				
Agreement for Services	12/22/21			Signed Agreement for Services
50% drawings	12/22/21	<del>1/31/22</del> 3/31/22		Preliminary design drawings for FTSA review
Procurement documents	5/10/22	7/15/22		
90% drawings	5/27/22	7/8/22		
Final Design	8/17/22			NJIB Submittal for approval
SED Approval – Construction			7/27/22	
SED Waiver Approval - Procurement	8/17/22		10/27/22	
NJIB – TWA Application Documents	Feb 2023		July 2023	Submitted/under review
NJDEP – NJIB Tech Review – Procurements	<del>Mar 2023</del> May 2023		July 2023	Complete
Procurement Receipt of Bids	8/10/23			

Engineer's Report for February 2025

<b>Milestone</b>	<b>Initial Start Date</b>	<b>Rev Start Date</b>	<b>End Date / Milestone</b>	<b>Comments</b>
NJDEP – NJIB Tech Review – Construction	Aug 2023		Sep 2023	Ongoing
Procurement – Authorization to Award	9/13/23			
Procurement – Notice of Award	10/25/23			
Procurement – Notice to Proceed	11/8/23			
Construction – Authorization to Advertise	12/1/23		11/29/23	Responded to DEP comments 11/27/23.
SED 30d Notice	12/4/23			
Bid Notice	1/15/24			Issued in paper
Receipt of Bids			2/6/24	
Review of Bids	2/7/24		2/26/24	
Authorization to Award			3/28/24	
Fully Executed Agreement			5/20/24	
Preconstruction Meeting			Jun 2024	
Shop Drawing Review	Jun 2024		Sep 2024	
Start of onsite construction	Oct 2024		Oct 2024	
Substantial completion			Feb 2025	
Punchlist			Mar 2025	