

# Monthly - August 2024 – Executive Projects Summary – Status - Professionals

## Legal

---

- Commerce Drive PS. Weston-Canal-rebuild, HBG Warranty– BlueScope, meetings, resolutions, bankruptcies and support.

## Solar / Electric Vehicle (CME) - Green, 2024, \$500,000/

---

- Review of options and financials are continuing.
- More option designs presented.

## Finance Platform upgrade / migration (JD/AR) Green, – 2024, \$80,000

---

- Billing system is developing as expected.

## High Bay Garage (CDM) – Yellow, 2021, \$1.85m / \$2.2m

---

- CDM is continuing to substantiate the tributaries of the storm basin and collected more data with the assistance of the municipal engineer's office.
- CDM is requesting a rider to the warranty to strike language which is standard to the vendor.
- CDM shall have completed the DRCC submittal by next month and request a meeting.

## Somerset St. PS Rehab (CDM) – GREEN, 2021, \$800k / \$343k.

---

- Notice to Proceed was issued to the contractor.
- SED DEP comments don't make sense. Awaiting to speak with Carla (supervisor).
- Next step will include: approvals, shop drawings, procurement, pre-construction items, preliminary schedule.

## Brookline Ave Sewer Rehab (CME) – GREEN, 2021, \$4.2m / \$227.6k

---

- Preconstruction meeting held on July 7<sup>th</sup> 2024 with all stakeholders.
- Work to begin in early September 2024.
- Onsite meeting scheduled for contractor, FTPD, CME and FTSA.
- Reviewing shop drawings.
- Sent copy of Resolutions to both the County and Municipality for grants.

## Pump Impeller Rehab (In-house) – GREEN, 2021, \$300k / \$135k

---

- School Avenue Pump Station: replacement of entire impeller, valute, and pump \$40,000.

## Manhole Rehab (In-House) – GREEN, 2021, \$300k / \$124

Project is continuously progressing without exception or notable event.

## E-Grinder Pump Replm't (In-House) – GREEN, 2021, \$150k / \$150k

---

- Project is continuously progressing without exception or notable event.

## Monthly - August 2024 – Executive Projects Summary – Status - Professionals

### **Weston-Canal PS Flood Rebuild IV – GREEN, 2022, \$9m / \$134.3k**

---

- Meeting held in July 2024 with PSE&G to discuss land easement / acquisition.
- Conference call on August 6<sup>th</sup> with NJDEP & CME to discuss temporary / permanent license to access lot; to avoid project delays.

### **Commerce Dr. PS Rehab (CME) – Yellow, 2021, \$1.7m/ \$233k**

---

- Bid opening July 9<sup>th</sup>.
- The low bidder is Sovereign Consulting Inc.
  - Objection to Sovereign's certification received and rebuked by FTSA attorney.

### **Shirley Avenue PS Rehab (CME) – Status, 2024, \$4m /28k**

---

- Land appraiser was engaged to assess value of land. Awaiting appraiser's report.

### **Hamilton St. Sewershed Rehab (Unassigned) – Not Auth, 2021, \$550k/\$0**

---

- Will waiting until after Infrastructure Plan is developed.

### **Brookline St. Paving (Unassigned) – Not Auth, 2021, \$50k / \$31.2k**

---

- Township sent in paving bill to Scott Nocero.

### **Foxwood Dr. Sewershed Phase II (Unassigned) – Not Auth, 2023, \$2.5m / \$0**

---

- May move this schedule up in view of other projects.

### **FTSA Asset Management Program – Not Auth, 2021, \$0/\$0**

---

- Currently reviewing online platforms.
- Project has not been scoped as of this date.

### **FTSA Infrastructure Plan – Not Auth, 2021, \$0/\$0**

---

- Meeting was canceled by Municipal staff.
- Project has not been scoped as of this date.

### **Private System Audit / Communication (In House) – 2021, \$120k/\$0**

---

- Begin assessing communities of 25 years and older.

### **Private System Repairs (In House) – 2021, \$50k, \$0k**

---

- None listed to date.

### **General Engineering (CME) - 2021**

---

- New Brunswick Agreement: Nothing to report.